



**CIVIL GEOTECHNICAL SERVICES**  
**ABN 26 474 013 724**  
**PO Box 678 Croydon Vic 3136**  
**Telephone: 9723 0744 Facsimile: 9723 0799**

1<sup>st</sup> December 2020

Our Reference: 19166:NB840

Winslow Constructors Pty Ltd  
50 Barry Road  
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

**RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING**  
**121 FARM ROAD – STAGE 1 (WERRIBEE)**

Please find attached our Report No's 19166/R001 to 19166/R003 which relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing commenced in March 2019 and was completed in March 2020.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).



We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).

Please contact the undersigned if you require any additional information.

Civil Geotechnical Services








Nick Brock

# FIGURE 1



## # Approximate field density test location

<b>LEGEND - LAYOUT PLAN</b>	<b>FUTURE AG. DRAIN</b>
ALL PROPOSED FUTURE UTILITY SERVICE LOCATIONS ARE DIMENSIONALIZED BY LINE	<b>FUTURE SERVICE CONDUITS</b>
STORMWATER DRAIN, PIT & PROPERTY INLET	FUTURE UTILITY TRENCHES
MAIN DRAIN	ZERO LOT LINES
SWALE DRAIN	FINISHED SURFACE LEVEL
SEWER & MAINTENANCE STRUCTURES	FINISHED BUILDING LEVEL
HOUSE DRAIN	FINISHED ROAD EDGE LEVEL
ELECTRICITY (U.G.)	CHANGE
GAS	BOTTOM OF RETAINING WALL LEVEL
TELSTRA	EXISTING RETAINING WALL
OPTIC FIBRE	RETAINING WALL
WATER	FUTURE RETAINING WALL
RECYCLE WATER	STRUCTURAL FLL > 200mm DEEP
AG DRAIN	EXISTING STRUCTURAL FLL > 200mm DEEP
SERVICE CONDUITS	CUT > 200mm DEEP
TACTILE PAVERS	DIRECTION OF FALL
EXISTING STORMWATER DRAIN	OVER AND FLOW
EXISTING MAIN DRAIN	GRASSED DIRECTION OF FALL TO LEVEL INDICATED
EXISTING SEWER & MAINTENANCE STRUCTURES	EDGE STRIP, SUBSOIL DRAIN, NO ROAD SIGN BARRIER
EXISTING HOUSE DRAIN	EXISTING TREE TO BE RETAINED
EXISTING ELECTRICITY (UNDER GROUND)	EXISTING TREE TO BE REMOVED
EXISTING ELECTRICITY OVERHEAD	PERMANENT SURVEY MARK
EX-G GAS	TEMPORARY BENCH MARK
EX-T TELSTRA	PROPOSED DRIVEWAY & FOOTPATH
EX-O OPTIC FIBRE	PROPOSED INDUSTRIAL DRIVEWAY
EX-W WATER	PROPOSED SHARED FOOTPATH
EX-R RECYCLE WATER	PROPOSED ROAD PAVING
EX-AG AG DRAIN	EXISTING ROAD PAVING
EX-S SERVICE CONDUITS	
EX-P TACTILE PAVERS	
FUTURE STORMWATER DRAIN	
FUTURE MAIN DRAIN	
FUTURE SEWER & MAINTENANCE STRUCTURES	
FUTURE HOUSE DRAIN	
FUTURE ELECTRICITY (UNDER GROUND)	
FUTURE ELECTRICITY OVERHEAD	
FUTURE GAS	
FUTURE TELSTRA	
FUTURE OPTIC FIBRE	
FUTURE WATER	
FUTURE RECYC'D DWI PIPE	

REV	DATE	AMENDMENT / REVISION DESCRIPTION	DESIGNED	APPROVAL	<p>All setting out should be carried out in accordance with MRA/Councils standard drawings or as nominated on hard copy plans provided by SMEC. Any digital information supplied by this office is for information only. Any discrepancies should be discussed with the superintendent.</p> <div></div>	<table><tr><th>TITLE</th><th>NAME</th></tr><tr><td>DRAFTER</td><td>S.Sathiasivam</td></tr><tr><td>DESIGNER</td><td>N.Green</td></tr><tr><td>CHECKED</td><td>L.Viyaya</td></tr><tr><td>AUTHORISED</td><td>L.Viyaya</td></tr><tr><td>REFERENCE No. 1</td><td></td></tr><tr><td>REFERENCE No. 2</td><td></td></tr></table>	TITLE	NAME	DRAFTER	S.Sathiasivam	DESIGNER	N.Green	CHECKED	L.Viyaya	AUTHORISED	L.Viyaya	REFERENCE No. 1		REFERENCE No. 2		<div></div>	<div></div>	<p>Farm Road, Werribee - Stage 1 Wyndham City Council Road and Drainage Layout Plan - 1</p>	<table><tr><th>MURKAYS REF</th><th>PROJECT / DRAWING NO.</th><th>SHEET NO.</th><th>REVISION</th></tr><tr><td>205 G12</td><td>2052F-01-02</td><td>02 of 25</td><td></td></tr></table>	MURKAYS REF	PROJECT / DRAWING NO.	SHEET NO.	REVISION	205 G12	2052F-01-02	02 of 25	
TITLE	NAME																															
DRAFTER	S.Sathiasivam																															
DESIGNER	N.Green																															
CHECKED	L.Viyaya																															
AUTHORISED	L.Viyaya																															
REFERENCE No. 1																																
REFERENCE No. 2																																
MURKAYS REF	PROJECT / DRAWING NO.	SHEET NO.	REVISION																													
205 G12	2052F-01-02	02 of 25																														
0	11.01.19	ISSUED FOR CONSTRUCTION	NGSS	LV	<div><div>ISSUED FOR CONSTRUCTION</div></div>																											



## COMPACTION ASSESSMENT

### CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 19166  
Report No 19166/R001  
Date Issued 01/12/2020

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AM
Project	FARM ROAD - STAGE 1	Date tested	23/03/20
Location	WERRIBEE	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 12:46
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	4	5	6
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m <sup>3</sup>	1.93	1.88	1.93	1.85	1.95	1.91
Field moisture content %	13.7	13.9	13.4	15.4	15.2	15.2

Test procedure AS 1289.5.7.1

Test No	1	2	3	4	5	6
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m <sup>3</sup>	2.02	1.99	2.01	1.93	1.97	1.96
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	15.5	16.5	15.5	17.5	17.0	17.5

Moisture Variation From Optimum Moisture Content	2.0% dry	2.5% dry	2.0% dry	2.0% dry	2.0% dry	2.5% dry
--	----------	----------	----------	----------	----------	----------

Density Ratio ( $R_{HD}$ )	%	96.0	95.0	96.0	95.5	99.0	97.5
----------------------------	---	------	------	------	------	------	------

Material description

No 1 - 6 Clay Fill

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

Approved Signatory : Justin Fry



## COMPACTION ASSESSMENT

### CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 19166  
Report No 19166/R002  
Date Issued 01/12/2020

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AM
Project	FARM ROAD - STAGE 1	Date tested	24/03/20
Location	WERRIBEE	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 13:31
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	7	8	9	10	11	12
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m <sup>3</sup>	2.03	2.01	2.02	1.87	1.89	1.88
Field moisture content %	12.8	13.5	13.1	13.1	13.2	13.4

Test procedure AS 1289.5.7.1

Test No	7	8	9	10	11	12
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m <sup>3</sup>	2.11	2.11	2.13	1.97	2.00	1.97
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	15.0	15.5	15.0	15.0	15.0	15.0

Moisture Variation From Optimum Moisture Content	2.0% dry	2.0% dry	2.0% dry	2.0% dry	2.0% dry	1.5% dry
--	----------	----------	----------	----------	----------	----------

Density Ratio ( $R_{HD}$ )	%	96.5	95.5	95.0	95.0	95.0	95.5
----------------------------	---	------	------	------	------	------	------

Material description

No 7 - 12 Clay Fill

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.  
Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 19166  
Report No 19166/R003  
Date Issued 01/12/2020  
Tested by AM  
Date tested 25/03/20  
Checked by JHF

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)
Project	FARM ROAD - STAGE 1
Location	WERRIBEE

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 13:57
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	13	14	15	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m <sup>3</sup>	2.02	1.99	1.96	-	-	-
Field moisture content %	11.4	10.7	10.8	-	-	-

Test procedure AS 1289.5.7.1

Test No	13	14	15	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m <sup>3</sup>	2.11	2.10	2.06	-	-	-
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	14.0	13.0	13.0	-	-	-

Moisture Variation From Optimum Moisture Content	2.5% dry	2.5% dry	2.0% dry	-	-	-
--	----------	----------	----------	---	---	---

Density Ratio ( $R_{HD}$ )	%	95.5	95.0	95.5	-	-	-
----------------------------	---	------	------	------	---	---	---

Material description

No 13 - 15 Clay Fill

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

*Justin Fry*

Approved Signatory : Justin Fry